Engineering and Operations Update – July 2021 to September 2021



Peter V. Sevcik, P.E. Director of Engineering and Operations Nipomo Community Services District October 27, 2021

Completed Project

Southland WWTF Blower #3

- Total construction cost -\$126,470
- Completed 8/2021



Project in Close Out Stage

Southland WWTF Screw Press

- Contract Cost \$978,523
- Notice to Proceed Issued 12/21/2020
- Contract close out pending



Projects in Construction

Supplemental Water Project Joshua Road Pump Station Pump #1-4 Improvements


- Contract cost \$396,059
- Notice to proceed issued 8/19/2020
- Revised projected completion date – 1/18/2022
- Pump delivery impacted by COVID-19
- Factory pump testing completed




Projects in Construction

Nipomo Palms Lift Station Replacement

- Contract cost \$918,368
- Notice to Proceed Issued 5/17/2021
- Revised project completion date – 3/23/2022
- Pump and generator delivery impacted by COVID-19
- Construction in progress





- Construction of lift station and force main to pump wastewater to Southland Wastewater Treatment Facility
- Decommission existing Blacklake Water Reclamation Facility

Contracts to Date

- Permitting assistance contract approved 7/2020
 - Southland WWTF and Blacklake WRF permitting in progress
- Design contract for lift station and force main approved 8/2020
 - 90% design review in progress
- Flow monitoring contract approved 10/2020
 - Completed
- CEQA contract approved 12/2020
 - Preparation of Mitigated Negative Declaration (MND) in progress

California Environmental Quality Act (CEQA) Compliance

- Preparation of Mitigated Negative Declaration (MND) in progress
- California Red Legged Frog (CRLF) habitat assessment
 - Field survey identified CRLF in effluent discharge pond on golf course
 - District will need to obtain USFWS Section 10 Incidental Take Permit before construction can begin
 - Expected to delay bidding for 12 months
- Botanical surveys
 - Field surveys did not identify protected species
- Cultural resources
 - Native American Heritage Committee records search completed
 - Field survey did not identify cultural resources
 - Tribal consultation is pending

Schedule milestones	Original	New
 Design completion – 	12/2021	12/2022
 Permitting completion – 	12/2021	12/2022
 Board authorization to bid – 	1/2022	1/2023
 Board construction contract award – 	5/2022	5/2023
 Construction completion date – 	3/2024	3/2025

NCSD Engineering and Operations Update 10/27/2021

Other Projects in Design


Eureka Well #2 Pump and Controls

- 100% design in progress
- Branch Street Watermain Replacement
 - 100% design in progress
- Woodgreen Lift Station
 - 90% design in progress

Other Projects in Design

- District Office Generator
 - 100% design in progress
- Supplemental Water Project Interconnects
 - Woodlands easement recorded
 - Design on hold
- Foothill Tank Land Acquisition
 - Preparation of Mitigated Negative Declaration (MND) in progress

Operations – Water System




NCSD Engineering and Operations Update 10/27/2021

Operations – Water System

Regulatory

- State Water Resources Control Board Division of Drinking Water
 - Submitted routine monthly coliform, quarterly raw water coliform, quarterly nitrate, quarterly disinfection byproducts
 - Submitted triannual lead and copper sampling report
 - Submitted 6 year radiological sample report for Knollwood Well
 - Water system inspection 2021 Sanitary Survey
- Other Water Operations
 - Completed annual instrumentation preventive maintenance
 - 3 water main leaks

Operations – Wastewater



NCSD Engineering and Operations Update 10/27/2021

Operations – Wastewater System

Regulatory

- State Water Resources Control Board
 - Routine monthly and quarterly reports submitted

Other Wastewater Operations

- Completed annual instrumentation preventive maintenance
- Southland WWTF Gravity belt thickener out of service due to failed drive belt motor – parts ordered

COVID-19 Response Current Status

- Following CDC, state and local guidance
- Most operations employees vaccinated
- Staff working normal schedule
- Performing normal operations and maintenance tasks
- Monitoring inventory and availability of critical services, materials and supplies
- Continuing work on construction projects but schedules are being impacted due to delivery delays of equipment

Engineering and Operations

Questions