
## Engineering and Operations Update – January 2022 to March 2022





# **Project Completed**

Supplemental Water Project Joshua Road Pump Station Pump #1-4 Improvements

- Original contract cost -\$385,149
- Final Contract Cost –
   \$397,627
- Completed 3/2022
- 523 days to complete




# **Projects in Construction**

#### Nipomo Palms Lift Station Replacement

- Contract cost \$918,368
- Notice to Proceed Issued
   5/17/2021
- Revised project completion date – 9/2022
- Pump delivery delayed
- Construction in progress



### **Blacklake Sewer System Consolidation Project**



- Construction of lift station and force main to pump wastewater to Southland Wastewater Treatment Facility
- Decommission existing Blacklake Water Reclamation Facility

### **Blacklake Sewer System Consolidation Project**

#### **Major Task Status**

- Southland WWTF and Blacklake WRF permitting in progress
  - Admin Draft Report of Waste Discharge completed for both facilities
- Lift station and force main design
  - Lift station and force main split into two bid packages
  - 95% force main design completed
- CEQA
  - Admin Draft Mitigated Negative Declaration (MND) pending
  - California Red Legged Frog Habitat Conservation Plan (HCP) in progress

### Blacklake Sewer System Consolidation Project

Schedule milestones	Original	New
<ul> <li>Design completion –</li> </ul>	12/2021	12/2022
<ul> <li>Permitting completion –</li> </ul>	12/2021	12/2022
<ul> <li>Board authorization to bid –</li> </ul>	1/2022	1/2023
• Board construction contract award –	5/2022	5/2023
<ul> <li>Construction completion date –</li> </ul>	3/2024	3/2025

#### NCSD Engineering and Operations Update 4/27/2022

# **Other Projects in Design**


#### Branch Street Watermain Replacement

- Bidding of project pending
- Eureka Well #2 Pump and Controls
  - 100% design pending
- Woodgreen Lift Station
  - 90% design in progress

# **Other Projects in Design**

- District Office Generator
  - Bidding of project pending
- Foothill Tank Land Acquisition
  - Preparation of Mitigated Negative Declaration (MND) in progress
- Supplemental Water Project Interconnects
  - Design on hold

# **Operations – Water System**



#### NCSD Engineering and Operations Update 4/27/2022

# **Operations – Water System**


#### Regulatory

- State Water Resources Control Board Division of Drinking Water
  - Submitted routine monthly coliform, quarterly raw water coliform, quarterly nitrate, quarterly disinfection byproducts

#### Other Water Operations

- Developed conceptual plan for monitoring Sundale nitrate for State approval
- Installed pressure monitoring station in Summit Station portion of water system
- Supporting construction of developer installed water system improvements

## **Operations – Wastewater**



#### NCSD Engineering and Operations Update 4/27/2022

### **Operations – Wastewater System**

#### Regulatory

- State Water Resources Control Board
  - Routine monthly and quarterly reports submitted

#### Other Wastewater Operations

- Installed new SCADA radio tower at Southland WWTF
- Installed rebuilt pump at Nipomo Palms lift station
- Received rebuilt stage for Southland WWTF blower

## **Engineering and Operations**

Questions