TO: BOARD OF DIRECTORS

REVIEWED: MARIO IGLESIAS GENERAL MANAGER



**AGENDA ITEM** 

**C-1** 

**APRIL 26, 2023** 

- FROM: PETER V. SEVCIK, P.E. DIRECTOR OF ENGINEERING & OPERATIONS
- DATE: APRIL 26, 2023

#### QUARTERLY DISTRICT ENGINEER'S REPORT TO THE BOARD

#### **ITEM**

Engineering and Operations update for January through March 2023. [RECOMMEND RECEIVE AND FILE]

#### BACKGROUND

Director of Engineering and Operations, Peter Sevcik will overview his update (Attachment A) and discuss District projects for the January through March 2023 period.

#### RECOMMENDATION

Staff recommends that your Honorable Board receive the update.

#### **ATTACHMENTS**

A. Engineering and Operations Update for January through March 2023.

APRIL 26, 2023

### ITEM C-1

#### ATTACHMENT A

## Engineering and Operations Update – January 2023 to March 2023



Peter V. Sevcik, PE Director of Engineering and Operations Nipomo Community Services District April 26, 2023

### Nipomo Palms Lift Station Replacement

- Contract cost \$918,368
- Revised contract cost -\$866,827
- Notice to Proceed Issued 5/17/2021
- District furnishing pumps
  \$53,000
- Revised project completion date - 5/2023
- Construction completed



- Branch Street Watermain Replacement Project
  - Scope includes 1560 linear feet of 8 inch diameter watermain, 3 fire hydrants, abandonment of 6 inch diameter watermain located in an alley, new water services, and reconnection of existing water services
  - Construction contract awarded 12/2022
  - Contract cost \$793,864
  - Notice to Proceed anticipated 4/2023


- Blacklake Sewer System Consolidation Project
  - Scope includes 21,000 linear feet of sewer pipe installed by open cut and directional drilling methods, pavement restoration, and related appurtenances
  - Construction contract awarded 1/2023
  - Contract cost \$4,705,801.50
  - Notice to Proceed anticipated 4/2023

### Sundale Well Nitrate Analyzer

- Scope includes installation of on-line nitrate analyzer and modification of controls as well as SCADA
- Construction contract awarded 1/2023
- Contract cost \$24,340
- Installation in progress

# **Projects in Bid Stage**

- District Office Generator
  - Generator and automatic transfer switch received
  - Anticipated bid award for installation 6/2023
- Southland WWTF Influent Pump Station Repair
  - Tentative Board Authorization to Bid 4/2023
  - Anticipated bid award 6/2023



- Construction of lift station and force main to pump wastewater to Southland Wastewater Treatment Facility
- Decommission existing Blacklake Water Reclamation Facility

### **Major Task Status**

- Blacklake WRF permitting in progress
  - Submitted application to RWQCB in 5/2022 to enroll facility in general order for facilities with flows less than 100,000 gallons per day in order to minimize compliance costs for existing facility
  - Anticipate to cancel new permit once Blacklake WRF is decommissioned
- Southland WWTF permitting in progress
  - Submitted application to RWQCB in 4/2023 to enroll facility in general permit for facilities with flows greater than 100,000 gallons per day in order to accept flow from the Blacklake Sewer Service Area

### **Major Task Status**

- Design Status
  - Project plans and specifications separated so that force main and lift station can be bid separately
  - Force main construction contract awarded to R. Baker, Inc. 1/2023
  - 100% lift station plans and specifications pending completion of permitting process
  - Lift station contractor prequalification pending completion of permitting process
- Environmental Status
  - Mitigated Negative Declaration (MND) complete CEQA
  - California Red Legged Frog (CRLF) Habitat Conservation Plan (HCP) submitted to USFWS
    - HCP based on mitigating for potential CRLF habitat loss by paying into federal CRLF mitigation fund

Schedule Milestones	Original	Revised Force Main	Revised Lift Station
Design Completion	12/2021	10/2022	7/2023
<b>Construction Permitting Completion</b>	12/2021	10/2022	7/2023
Board Authorization to Pre-Qualify	1/2022	7/2022	7/2023
Board Authorization to Bid	3/2022	10/2022	9/2023
Board Construction Contract Award	6/2022	1/2023	11/2023
Construction Completion	3/2024	1/2024	3/2025


Item	Description	And and the owner of	Project Iget Costs	ial Costs to Date	% Budget Actual Costs to Date
1	Blacklake Lift Station	\$	605,550	\$ -	0.0%
2	Force Main	\$	5,162,350	\$ 9,400	0.2%
3	WRF Demolition	\$	915,400	\$	0.0%
4	Construction Subtotal	\$	6,683,300	\$ 9,400	0.1%
5	Permitting (CEQA)	\$	116,240	\$ 67,739	58.3%
6	Engineering Design	\$	871,800	\$ 602,462	69.1%
7	<b>Construction Management and Inspection</b>	\$	871,800	\$ 2,090	0.2%
8	CEQA/Design/CM Subtotal	\$	1,859,840	\$ 672,291	36.1%
9	Contingency	\$	1,743,600	\$	0.0%
10	Total Project Cost	\$	10,286,740	\$ 681,691	6.6%

Status Report Date 3/31/2023

# **Other Projects in Design**

- Woodgreen Lift Station Replacement
  - Final design in progress
- Frontage Road Trunk Sewer Replacement
  - Project Design Report Pending
- Foothill Tank Land Acquisition
  - Land Acquisition in progress
- Supplemental Water Project Interconnects
  - Final design in progress

## **Operations – Water System**



Supplemental Water	834.4 AF
Groundwater	425.7 AF
FY 22-23 Total Production To Date	1260.1 AF

# **Operations – Water System**


### Regulatory

- State Water Resources Control Board Division of Drinking Water
  - Submitted routine monthly coliform, quarterly raw water coliform, quarterly nitrate, quarterly disinfection byproducts

### Other Water Operations

- Hired two new Water Operator i's
- Migrated WIMS to District server
- Replaced 9 distribution valves in Old Town

## **Operations – Wastewater**



Blacklake WRF	12.9 MG		
Southland WWTF	134.5 MG		
FY 22-23 Total Wastewater Flow Treated To Date	147.4 MG or 452 AF		

-

## **Operations – Wastewater System**

### Regulatory

- State Water Resources Control Board
  - Routine monthly and quarterly reports submitted
  - Submitted annual reports for the Southland Wastewater Treatment Facility and Blacklake Reclamation Facility

### Other Wastewater Operations

- Commissioned new Nipomo Palms lift station
- Hired new Wastewater Operator 1
- Migrated WIMS to District server

## **Engineering and Operations**

Questions