
Engineering and Operations Update – April 2024 to June 2024



Peter V. Sevcik, PE Director of Engineering and Operations Nipomo Community Services District July 24, 2024



- Construction of lift station and force main to pump wastewater to Southland Wastewater Treatment Facility
- Decommissioning of existing Blacklake Water Reclamation Facility
- Also includes Woodgreen Lift Station Replacement

Major Task Status

- Environmental Permitting
 - US Fish and Wildlife Service (USFWS) California Red Legged Frog (CRLF) Incidental Take Permit issued on 4/3/2024
 - Federal CRLF mitigation fee of \$307,800 paid
- Lift Station Improvements (Blacklake and Woodgreen)
 - Design completed and project bid
 - Contract for construction in the amount of \$6,641,475 awarded to Spiess Construction Co., Inc.

| Schedule Milestones | Original | Revised Force Main | Revised Lift Station |
|------------------------------------|----------|-----------------------|-------------------------|
| Construction Permitting Completion | 12/2021 | 10/2022 | 4/2024 |
| Design Completion | 12/2021 | 10/2022 | 5/2024 |
| Board Authorization to Pre-Qualify | 1/2022 | 7/2022 | 9/2023 |
| Board Authorization to Bid | 3/2022 | 10/2022 | 12/2023 |
| Board Construction Contract Award | 6/2022 | 1/2023 | 7/2024 |
| Construction Completion | 3/2024 | 1/2024 | 9/2025 |

Southland WWTF Permit

- Submitted application to RWQCB in 4/2023 to enroll facility in general permit for facilities with flows greater than 100,000 gallons per day in order to accept flow from the Blacklake Sewer Service Area
- RWQCB inspected facility on 4/4/2024
- RWQCB to provide the District with draft permit for review and comment before it is finalized

Other Active Projects


- District Office Generator
 - Coordinating service disconnect/reconnect with PG&E
 - Installation of new service panel and automatic transfer switch pending PG&E service disconnect/reconnect date
- USA Ticket Processing
 - New system configured and tested
 - Went live in 4/2024
 - To date, approximately 160 tickets processed

Completed Projects

- Southland WWTF Influent Pump Station Repair
 - Scope included repair and recoating of chemical resistant coatings in influent pump station wetwell and approach manhole as well as removal and replacement of influent pump discharge piping and installation of odor control equipment
 - Final Contract cost \$597,060


Projects in Bid Phase

- Supplemental Water Project Interconnects
 - Final design completed
 - Bids due July 25, 2024




Projects in Design


- Frontage Road Trunk Sewer Replacement
 - 100% design completion pending receipt of encroachment permits
 - Caltrans Encroachment Permit pending
 - SLO County Encroachment Permit pending




Projects in Design

- 2023 Water Distribution System Improvements
 - 90% design in progress





| Supplemental Water | 1140 AF |
|---|---------|
| Groundwater | 68o AF |
| FY 23-24 Total Production To Date | 1820 AF |




- Regulatory
 - Completed USEPA Unregulated Contaminant Monitoring Rule 5 (UCMR5) sampling
 - Tri-Annual SWRCB DDW Water System Inspection
 - Serviced all water site fire extinguishers

Water Operations Activities

- Mandi and Cheyenne Wells abandoned
- Replaced SCADA antennas at 4 sites
- Installed Nitrate Analyzer at Sundale Well
- Replaced Chlorine Analyzers at Sundale Well
- Initiated Lead Service Line Verification Program
- Replaced 6 angle stops

Operations – Wastewater



| Blacklake WRF | 16 MG |
|--|------------------------|
| Southland WWTF | 196 MG |
| FY 23-24 Total Wastewater Flow Treated To Date | 212 MG or 650 AF |

- Regulatory
 - Central Coast RWQCB inspected the Southland WWTF
 - Completed quarterly monitoring at the Blacklake WRF
 - Serviced all wastewater site fire extinguishers

Wastewater Operations Activities

- Replaced fence at Juniper Lift Station
- Serviced Biolac aerators at Southland WWTF
- Replaced head works screw conveyor motor at Southland WWTF
- Continued training operators to obtain Class B CDL required for operating new Vactor
- Put new Vactor sewer cleaning machine into service
- Replaced pumps, guiderail, and discharge piping at Oak Glen Lift Station

Engineering and Operations

Questions